



# FURNACE TECHNICAL REPORT

#204-20445-62nd Avenue, Langley, BC, V3A 5E6  
 Phone (604) 539-9533 ~ Fax (604) 539-9588  
 Email: service@customcooling.ca

Customer Name: \_\_\_\_\_  
 Address: \_\_\_\_\_  
 Date: \_\_\_\_\_  
 WO #: \_\_\_\_\_

	Furnace	Additional
Make		
Model		
Serial		
Installation Date		

Vent type: Direct  Indirect  Not applicable   
 Fuel Type: Nat gas  LP  Oil  Electric   
 RA match AH capacity: Yes  No   
 (# if applicable \_\_\_\_\_)  
 Sufficient combustion air: Yes  No

Vent termination: Concentric  2 pipe   
 SA match AH capacity: Yes  No   
 (# if applicable \_\_\_\_\_)  
 Air flow type \_\_\_\_\_ Air filtration \_\_\_\_\_

	Good	N/A	Technician notes
1 Flame sensor: _____ uA	<input type="checkbox"/>	<input type="checkbox"/>	_____
2 Temperature rise: _____ / _____ °F	<input type="checkbox"/>	<input type="checkbox"/>	_____
3 Check pressure switches	<input type="checkbox"/>	<input type="checkbox"/>	_____
4 Pressure tube condition	<input type="checkbox"/>	<input type="checkbox"/>	_____
5 Clean burning flame	<input type="checkbox"/>	<input type="checkbox"/>	_____
6 Blower wheel clean	<input type="checkbox"/>	<input type="checkbox"/>	_____
7 Roll out switches operating	<input type="checkbox"/>	<input type="checkbox"/>	_____
8 Condensate traps clear	<input type="checkbox"/>	<input type="checkbox"/>	_____
9 Replace or clean filter	<input type="checkbox"/>	<input type="checkbox"/>	_____
10 Pilot or ignition system	<input type="checkbox"/>	<input type="checkbox"/>	_____
11 Blower Motor amps (rated _____A)	<input type="checkbox"/>	<input type="checkbox"/>	_____
12 Blower speed set up	<input type="checkbox"/>	<input type="checkbox"/>	_____
13 Circuit board	<input type="checkbox"/>	<input type="checkbox"/>	_____
14 Electrical connections tight	<input type="checkbox"/>	<input type="checkbox"/>	_____
15 Vent pipe connections	<input type="checkbox"/>	<input type="checkbox"/>	_____
16 Electric heat operating:	<input type="checkbox"/>	<input type="checkbox"/>	_____
17 Rated ____ KW Stages 1 ____ A /2 ____A	<input type="checkbox"/>	<input type="checkbox"/>	_____
18 Control voltage _____V	<input type="checkbox"/>	<input type="checkbox"/>	_____
19 Thermostat condition and set up	<input type="checkbox"/>	<input type="checkbox"/>	_____
20 Furnace performance			_____